## **Municipality of Middlesex Centre**

## **Capital Budget-to-Actual Report**

**Budget Year: 2023** 



Department	Actual YTD	Budget Amount	Budget Remaining	Project Status	Q2 Council Notes
Community Services					
7100 - Parks & Open Space					
21-7110 - Clear Skies Primary Trail	0	215,000	215,000	Open	On hold pending development
21-7114 - Kilworth Optimist - Tridon Park Development (Phase 1)	0	61,834	61,834	Carryforward/ Multi-Year	On hold pending development
22-7115 - Westbrook Park- Replace Play Equipment	135,526	150,000	14,474	Completed	Complete
22-7121 - Heritage Park- Pavilion Upgrades	3,339	0	(3,339)	Completed	Project Complete in 2022 - Late billing from Wasylko Architect
22-7124 - Komoka Civic Square Design	3,335	147,200	143,865	Carryforward/ Multi-Year	Dependent on development
22-7125 - Clear Skies Secondary Trail	0	172,679	172,679	Carryforward/ Multi-Year	Dependent on developement
23-7101 - Poplar Hill Park - Accessible Washroom Upgrades	6,438	76,685	70,247	Open	In progress for late Q3 and early Q4 construction
23-7110 - Weldon Park - Tennis Court improvements	63,400	105,000	41,600	Completed	In progress. Q3 completion date
23-7115 - Meadowcreek Park - Replace Playground	8,349	180,000	171,651	Open	Q4 start with base install. Equipment will be 2024 carry forward
23-7117 - Heritage Park - Backstop and 3rd base line fence Upgrade on Main Diamond	31,415	40,000	8,585	Open	In progress Q3 completion
23-7118 - Komoka Park-Replace Playground	9,314	220,000	210,686	Open	In progress with late Q3 base installation and equipment install will be forward to 2024
23-7123 - Weldon Park-6 Disc Golf Stations	7,815	15,000	7,185	Open	In progress for Q3 completion
23-7140 - Denfield Park- Asphalt Parking Lot	45,000	85,500	40,500	Open	In progress Q3 completion
23-7146 - Heritage Park- Asphalt to Pavilion/Barn	29,610	35,000	5,390	Open	In progress Q3 completion
7100 - Parks & Open Space Total	343,540	1,503,898	1,160,358		
Community Services Total	343,540	1,503,898	1,160,358		

Department	Actual YTD	Budget Amount	Budget Remaining		Q2 Council Notes
Environmental Services					
4100 - Wastewater					
21-4102 - Demolishing of the Kilworth WWTP	102,837	125,000	22,163	Completed	Demo work Completed; awaiting final invoices
21-4104 - Ilderton Treatment Capacity Upgrades	0	337,650	337,650	Carryforward/ Multi-Year	Awaiting Master Servicing Plan before issuing RFP - expect to defer most cost to 2024
21-4106 - Komoka - Upgrade Pumping Station	0	90,000	90,000	Carryforward/ Multi-Year	Awaiting Master Servicing Plan before issuing RFP - expect to defer most cost to 2024
21-4107 - Komoka Road Forcemain Replacement	0	120,000	120,000	Carryforward/ Multi-Year	Awaiting Master Servicing Plan before issuing RFP - expect to defer most cost to 2024
21-4112 - Servicing of Tunks Lane (1 of 2)	0	100,000	100,000	Carryforward/ Multi-Year	Start date depends on developer agreement
21-4122 - Komoka WWTP - Filter Upgrades	0	190,994	190,994	Carryforward/ Multi-Year	Q3 Start date
21-4199 - SCADA Replacement	13,326	150,000	136,674	Carryforward/ Multi-Year	In progress
22-4103 - Komoka WWTP - Aeration, Blower and HVAC Improvements	7,866	779,700	771,834	Carryforward/ Multi-Year	In progress
22-4104 - Vertical Wastewater Systems Facilities Improvements	0	15,038	15,038	Carryforward/ Multi-Year	In progress
22-4107 - Influent channel flow monitoring design	3,163	295,500	292,337	Carryforward/ Multi-Year	In progress
23-4101 - Wastewater Submersible Pump Replacement and Rebuild	0	15,000	15,000	Open	Q4 completion
23-4105 - Wastewater Pump Station Equipment Improvement	14,609	75,000	60,391	Open	On- going awaiting delivery of materials
23-4115 - Vertical Wastewater Systems Facilities Improvements	32,737	60,000	27,263	Open	On-going
23-4117 - Horizontal Wastewater System Rehabilitation	7,601	50,000	42,399	Open	On-going
23-4119 - Ilderton WWTP Sand Filter Sand Replacement	116	150,000	149,884	Open	On-going
23-4121 - Dissolved Oxygen Sensor Upgrades	0	68,800	68,800	Open	On-going - device ordered awaiting delivery
23-4123 - Ilderton Pump Station #3 Process and Equipment Improvements	0	535,920	535,920	Open	Awaiting Master Servicing Plan before issuing RFP - expect to defer most cost to 2024
4100 - Wastewater Total	182,256	3,158,602	2,976,346		
4200 - Stormwater					
21-4200 - Garden Avenue / Wellington Road Reconstruction	6,233	0	(6,233)	Open	Late Hydro One billing from 2022. Connected with project 21-3113. Costs fully budgeted overall
21-4204 - Komoka Drain No. 1 - SWM pond	0	510,000	510,000	Carryforward/ Multi-Year	RFP for design & engineering in Q3. \$350K of work deferred to 2024
21-4206 - Komoka Drain No.3 - Union Ave. Branch	5,574	233,000	227,426	Carryforward/ Multi-Year	In progress

Department	Actual YTD	Budget Amount	Budget Remaining		Q2 Council Notes
Environmental Services					
23-4201 - Melrose Stormwater System - Relocate Drainage Systems	0	35,000	35,000	Open	Expect deferral to 2024 or beyond
23-4239 - 10125 Oxbow Dr Phase 1 - Stormwater	76,018	105,000	28,982	Open	Q3 completion
24-4202 - King/George Street Reconstruction	0	23,915	23,915	Carryforward/ Multi-Year	Design process commencing in Q3
4200 - Stormwater Total	87,825	906,915	819,090		
4300 - Water					
21-4302 - Melrose Lake Huron Primary Water Supply Connection	46,413	2,813,750	2,767,337	Carryforward/ Multi-Year	In progress
21-4309 - Delaware Water Supply Interconnection Phase 2	31,657	125,000	93,343	Carryforward/ Multi-Year	In Progress
21-4312 - Servicing of Tunks Lane (2 of 2)	0	60,000	60,000	Carryforward/ Multi-Year	Work complete, awaiting invoice from developer
21-4399 - SCADA Replacement (2 of 2)	15,028	150,000	134,972	Carryforward/ Multi-Year	In progress
22-4300 - Garden Avenue / Wellington Road Reconstruction	2,909	0	(2,909)	Open	Late Hydro One billing from 2022. Connected with project 21-3113. Costs fully budgeted overall
22-4301 - Arva Water Plant Upgrades	7,954	37,300	29,346	Carryforward/ Multi-Year	In progress
22-4304 - Well Maintenance	0	7,307	7,307	Carryforward/ Multi-Year	Q3 start date
22-4306 - Water Facilities - Process Mechanical Improvements	2,766	150,000	147,234	Carryforward/ Multi-Year	In progress
22-4307 - Instrumentation & Control, electrical generator and ATS	10,028	150,000	139,972	Carryforward/ Multi-Year	In progress
22-4314 - Glendon Drive Watermain Twinning	0	440,000	440,000	Open	Tentative start date of Q3 - developer dependent
22-4316 - Birr Equipment Improvements	0	34,604	34,604	Carryforward/ Multi-Year	In progress; Q4 expected completion
22-4317 - Melrose Equipment Improvements	0	60,000	60,000	Carryforward/ Multi-Year	Q3 start date
23-4305 - Building Mechanical, Structural & Site Work	7,327	187,300	179,973	Open	On-going - awaiting delivery of materials
23-4319 - Water Facilities Improvements	3,663	50,000	46,337	Open	On-going
23-4328 - King/George - Street Reconstruction	0	30,000	30,000	Open	Design process commencing in Q3
4300 - Water Total	127,745	4,295,261	4,167,516		
Environmental Services Total	397,825	8,360,778	7,962,953		

Department	Actual YTD	Budget Amount	Budget Remaining		Q2 Council Notes
Facility Services					
6110 - Municipal Office					
22-6100 - Municipal Office HVAC- West Office Area	0	45,000	45,000	Carryforward/ Multi-Year	Moved to part of the Office renovation project
22-6101 - Municipal Office- Consulting for Detailed Design for Renovations	133,702	161,637	27,935	Carryforward/ Multi-Year	In progress as part of multi-year project
23-6103 - Municipal Office Renovations/Construction	0	2,500,000	2,500,000	Open	In progress with construction to begin in late Q3 and Q4. 60% estimated cost deferral to 2024
23-6762 - Coldstream Community Centre Water Softener System Replacement	5,565	15,000	9,435	Open	In progress. Partial completion in Q2 with balance in Q4 during shutdown
6110 - Municipal Office Total	139,267	2,721,637	2,582,370		
6120 - Leased Properties					
23-6100 - Ilderton Medical Centre - Replace Roof Top Unit #1	0	30,000	30,000	Open	Q4 installation
23-6106 - Ilderton Medical Centre - Emergency generator supply and Install	0	125,000	125,000	Open	On hold as based on Medical board decision
6120 - Leased Properties Total	0	155,000	155,000		
6300 - PWE Operations Centres					
23-6763 - Delaware PWE-HVAC Install for Sign Printer Room	0	11,500	11,500	Open	Work is currently in progress with Q3 completion
23-6767 - Delaware PWE - replace 3 o/h door operators	0	11,500	11,500	Completed	Complete - waiting on invoicing
6300 - PWE Operations Centres Total	0	23,000	23,000		
6700 - Community Centres					
23-6709 - Komoka Community Centre - Bar Fridge Replacement	0	6,500	6,500	Open	In progress with a Q3 delivery
23-6710 - Komoka Community Centre - Washroom Accessibility Upgrades	763	85,000	84,237	Open	Awaiting grant approval. Initial consulting costs to date
23-6711 - Komoka Community Centre Floor Scrubber Replacement	9,738	9,750	12	Completed	Completed
23-6715 - Coldstream Community Centre - Replace Floor Scrubber	8,738	9,000	263	Completed	Completed
23-6716 - Komoka Community Centre - HVAC replacement with heat pumps (main hall)	0	125,000	125,000	Open	In progress. Tender awarded and installation in late Q3 or early Q4
23-6717 - Ilderton Community Centre Automatic Door	0	24,500	24,500	Open	In progress, installation moved to Q3
23-6726 - Bryanston Community Centre - HVAC Condensing Unit	0	6,850	6,850	Open	In progress. Work has started and awaiting invoicing
23-6727 - Bryanston Community Centre - New Furnace	0	6,800	6,800	Open	In progress. Work has started and awaiting invoicing
23-6742 - Delaware Community Centre - Replace Lennox Rooftop Units	4,400	60,000	55,600	Completed	In progress. Partial work completed in Q2 with balance in Q4

Department	Actual YTD	Budget Amount	Budget Remaining	Project Status	Q2 Council Notes
Facility Services					
23-6746 - Delaware Community Centre-OPP/Archives exterior entrance door + Atrium	0	12,500	12,500	Open	In progress. Moved to Q3 completion due to delivery delay.
23-6748 - Komoka Community Centre-Replace Rear Exterior Kitchen Door	0	6,000	6,000	Open	In progress with Q3 completion
6700 - Community Centres Total	23,638	351,900	328,262		
6730 - Arenas					
23-6702 - Komoka Wellness Centre Cooling Tower Rebuild	12,712	25,000	12,288	Open	In progress. Q4 completion
23-6704 - Komoka Wellness Centre Rink Shielding for Players Benches	0	16,500	16,500	Open	In progress. Installation in late Q3
23-6706 - Komoka Wellness Centre - Compressor 3 Replacement	0	29,000	29,000	Open	In progress. Q3 completion
23-6707 - Komoka Wellness Centre - Library Carpet Replacement	23,120	25,000	1,880	Completed	Completed in Q2
23-6719 - Ilderton Arena - Rebuild Compressor #1 and replace motor	0	18,600	18,600	Open	In progress. Q3 completion
23-6720 - Ilderton Arena - Replace main Rink Chiller	0	100,000	100,000	Open	In progress. Q3 completion
23-6721 - Ilderton Arena - Brine Pipe Replacement	0	10,500	10,500	Open	In progress. Q3 completion
23-6723 - Ilderton Arena - Replace Brine Pump & Motor	0	12,500	12,500	Open	In progress. Q3 completion
23-6724 - Ilderton Arena - Replace Floor Scrubber	9,738	9,750	13	Completed	Completed
23-6756 - Komoka Wellness Centre-Playground spinner stage 2 net and install	16,771	15,000	(1,771)	Completed	Complete
6730 - Arenas Total	62,341	261,850	199,509		
6750 - Libraries					
23-6728 - Delaware Library - Flooring Replacement	16,881	15,000	(1,881)	Completed	Complete
6750 - Libraries Total	16,881	15,000	(1,881)		
Facility Services Total	242,127	3,528,387	3,286,260		

Fire and Emergency Operations				
2100 - Fire Operations				
23-2203 - SCBA and Accessories	2,157	15,000	12,843 Ope	In progress - Q3 Expected Completion

Department	Actual YTD	Budget Amount	Budget Remaining	Project Status	Q2 Council Notes
Fire and Emergency Operations					
23-2322 - Personal Protective Equipment (PPE)	0	38,000	38,000	Open	In progress - Q3/Q4 Expected Completion
2100 - Fire Operations Total	2,157	53,000	50,843		
Fire and Emergency Operations Total	2,157	53,000	50,843		

0	4,000	4,000	Open	In progress - Q3 Expected Completion - Ongoing
0	4,000	4,000		
	,			
45,489	50,000	4,511	Completed	Complete
45,489	50,000	4,511	Completed	Complete
45,489	50,000	4,511	Completed	Complete
136,467	150,000	13,533		
0	451,905	451,905	Open	Awaiting delivery
0	140,000	140,000	Completed	Delivery & costs in 2022. Budgeted as carryforward in 2023 due to delivery uncertainty.
(639)	485,000	485,639	Open	Awaiting delivery of plow. Credit will apply against plow costs
0	518,659	518,659	Open	Received in Q3 - July
25,215	30,000	4,785	Completed	Complete
26,115	30,000	3,885	Completed	Complete
62,518	65,000	2,482	Completed	Complete
0	550,000	550,000	Open	In progress
	0 45,489 45,489 45,489 136,467  0 0 (639) 0 25,215 26,115 62,518	0     4,000       45,489     50,000       45,489     50,000       45,489     50,000       136,467     150,000       0     451,905       0     140,000       (639)     485,000       0     518,659       25,215     30,000       26,115     30,000       62,518     65,000	0     4,000       45,489     50,000     4,511       45,489     50,000     4,511       45,489     50,000     4,511       136,467     150,000     13,533       0     451,905     451,905       0     140,000     140,000       (639)     485,000     485,639       0     518,659     518,659       25,215     30,000     4,785       26,115     30,000     3,885       62,518     65,000     2,482	0       4,000       4,000         45,489       50,000       4,511       Completed         45,489       50,000       4,511       Completed         45,489       50,000       4,511       Completed         136,467       150,000       13,533         0       451,905       Open         0       140,000       Completed         (639)       485,000       485,639       Open         0       518,659       518,659       Open         25,215       30,000       4,785       Completed         26,115       30,000       3,885       Completed         62,518       65,000       2,482       Completed

Department	Actual YTD	Budget Amount	Budget Remaining	Project Status	Q2 Council Notes
Fleet Services					
23-3319 - 2009 Volvo Grader engine repair	90,803	0	(90,803)	Completed	Complete - Budgeted under op exp. Determined to be capital in nature as it extends asset life
23-3419 - New Mini Excavator	189,274	190,000	726	Completed	Complete
23-3628 - Replacement Rubber Tire Roller	232,827	235,000	2,173	Completed	Complete
23-3700 - Small Engine Equipment	0	6,000	6,000	Open	Ongoing
9300 - PWE Transportation Fleet Total	626,113	2,701,564	2,075,451		
9400 - Environmental Services Fleet					
23-4351 - Transfer Building dept vehicle	15,000	15,000	0	Open	In progress, Q3 expected completion
23-4700 - Small Engine Equipment	0	6,000	6,000	Open	In progress, Q3 expected completion
9400 - Environmental Services Fleet Total	15,000	21,000	6,000		
9700 - Community Services Fleet					
23-7200 - Replacement Dump Trailer	15,165	17,500	2,335	Completed	Complete
23-7224 - Attachments for John Deere Front Mount	22,750	22,500	(250)	Completed	Complete
23-7333 - Replacement Zero Turn Mower	21,881	30,000	8,119	Completed	Complete
23-7337 - New Fast Ice Resurfacer system	0	25,000	25,000	Open	In progress, Q3 expected completion
23-7407 - Transfer Building dept vehicle	15,000	15,000	0	Completed	Complete
23-7700 - Small Engine Equipment	1,742	6,000	4,258	Open	Ongoing into Q3 and Q4
9700 - Community Services Fleet Total	76,538	116,000	39,462		
Fleet Services Total	854,118	2,992,564	2,138,446		

General Government					
1100 - General Administration					
21-1100 - Municipal Office Phone System	7,498	10,000	2,502	Completed	Complete

Department	Actual YTD	Budget Amount	Budget Remaining	Project Status	Q2 Council Notes
General Government					
21-1103 - Industrial Land Purchase	0	1,000,000	1,000,000	Carryforward/ Multi-Year	Carry forward with no identified property at this time
1100 - General Administration Total	7,498	1,010,000	1,002,502		
General Government Total	7,498	1,010,000	1,002,502		

Public Works & Engineering					
3000 - Transportation					
21-3100 - Melrose Street Light Pole Replacement	1,056	458,386	457,330	Carryforward/ Multi-Year	Q3 completion (installation is complete - awaiting invoices)
21-3110 - Replace Superstructure on Bridge B-124	26,437	150,000	123,563	Carryforward/ Multi-Year	Waiting on final billing
21-3113 - Garden Avenue / Wellington Road Reconstruction	25,019	365,068	340,049	Carryforward/ Multi-Year	Q3 completion
21-3118 - Replace Superstructure on Bridge B-146	29,257	150,000	120,743	Completed	Complete - awaiting final invoices
21-3137 - Old River Road (Glendon Dr to Pulham Rd)	68,905	2,207,500	2,138,595	Carryforward/ Multi-Year	Ongoing multi-year project construction 2024
21-3139 - Martin Road Reconstruction (Wellington to Harris)	938	90,000	89,062	Carryforward/ Multi-Year	In Progress. Q3 completion
22-3117 - Amiens Road CN Overpass Drainage Improvements	3,229	55,000	51,771	Carryforward/ Multi-Year	In progress Q3 expected completion
23-3101 - Asphalt Resurfacing	0	1,150,000	1,150,000	Open	In progress, Q3 expected completion
23-3102 - Tar & Chip Resurfacing	0	600,000	600,000	Open	In progress, Q3 expected completion
23-3104 - Sidewalk Expansion	170,939	167,500	(3,439)	Completed	Complete
23-3106 - Hyde Park Road Reconstruction (15 Mile Road to 13 Mile Road)	138,019	1,900,000	1,761,981	Open	In progress, Q3 expected completion
23-3109 - King and George Street Reconstruction	0	50,000	50,000	Carryforward/ Multi-Year	In progress, multi-year project
23-3111 - Glendon Drive and Jeffries Intersection Improvements	0	325,000	325,000	Open	Deferred to 2024
23-3112 - Oxbow Drive Resurfacing	0	50,000	50,000	Open	Q3 completion
23-3114 - Rehabilitate Bridge B-530	9,057	50,000	40,943	Carryforward/ Multi-Year	In progress, multi-year project

Department	Actual YTD	Budget Amount	Budget Remaining	Project Status	Q2 Council Notes
Public Works & Engineering					
23-3117 - Rehabilitate Bridge B-301	12,237	357,500	345,263	Open	In progress, Q4 expected completion
23-3122 - Rehabilitate Bridge B-505	12,798	140,000	127,202	Open	In progress, Q4 expected completion
23-3123 - Water Proof & Pave Bridge B-108	7,123	20,000	12,877	Carryforward/ Multi-Year	In progress, multi-year project
23-3124 - B-314 Bridge Repairs	11,117	187,500	176,383	Open	In progress, Q4 expected completion
23-3125 - Replace Culvert C-558	20,780	392,500	371,720	Open	In progress, Q4 expected completion
23-3126 - B-120 Bridge Repairs	5,088	40,000	34,912	Carryforward/ Multi-Year	In progress, multi-year project
23-3127 - Replace Culvert C-156	7,872	42,500	34,628	Carryforward/ Multi-Year	In progress, multi-year project
23-3128 - Replace Culvert C-563	7,872	42,500	34,628	Carryforward/ Multi-Year	In progress, multi-year project
23-3129 - Rehabilitate Bridge B-529	0	165,000	165,000	Carryforward/ Multi-Year	In progress, multi-year project
23-3139 - 10125 Oxbow Dr Phase 1 - Transportation	26,355	35,000	8,645	Open	Q3 completion
24-3111 - Coldstream Road Realignment	0	100,000	100,000	Carryforward/ Multi-Year	County may defer to 2024
3000 - Transportation Total	584,099	9,290,954	8,706,855		
Public Works & Engineering Total	584,099	9,290,954	8,706,855		

Total Capital 2,431,365 26,739,581 24,308,216